

Hiddlesex County Soil and Water Conservation District, Inc.

Extension Center - Route 154 - Haddam, Connecticut 06438 - Phone (203) 345-3219

## EROSION AND SEDIMENT CONTROL PLAN WORKSHEET

This is a guide for the development and review of erosion and sediment control plans. Local commissions should be consulted for regulatory requirements concerning erosion and sediment control planning.

Checked (✔) items are those that have been provided on the current erosion and sediment control plan. Items identified with a star (\*) should be incorporated into final plans. Name of development \_ Materials received \_\_\_\_ THE STATE OF THE PORT OF THE STATE OF THE ST Total Area \_\_\_\_\_Location \_\_\_\_ Date Received \_\_\_\_\_ Site Visit \_\_\_\_\_ Reviewed by \_ Submitted by \_\_\_ MARRATIVE SECTION DESCRIBING: (nametive should be on plan) \_\_\_ The development Purpose of activity
The number of total acres and acres to be disturbed in the project \_\_\_ The schedule of grading and construction activities, including: Start and completion dates
Sequence of grading and construction activities Application sequence of all E & S control measures The design criteria for all proposed E & S control measures \_\_\_ Construction details for all proposed E & S control measures \_\_\_ Installation procedures for all proposed E & S control measures \_\_\_ The operations and maintenance program for all proposed E & S control measures \_\_\_ The name of the person or organization that will be responsible for the installation and maintenance of the E & S control measures Organization or person responsible for maintenance of permanent measures when project is completed. in the administration of the second section is the second A SITE PLAN AT A SUFFICIENT SCALE SHOWING: Notural Features \_\_\_ Existing topography \_\_\_\_ Soils information, including test pit data if available \_\_\_ Identification of wetlands, watercourses and water bodies on the site \_\_\_\_ Name of soil scientist who performed wetlands delineation and flag numbers \_\_\_\_ Major drainageways and drainage areas \_\_\_ Rock outcrop areas Seeps, springs \_\_\_ Major aquifers Floodplains (100 yr.) and floodways \_\_\_\_ Channel encroachment line (DEP permit) \_\_\_ Existing vegetation \_\_ Coastal zone boundary

\_\_\_ Cateway or Connecticut River Assembly zone

Project Features
the location of the proposed development
Adjacent properties
Major land uses of adjoining areas
Property lines
Lot lines and setback lines
Lot and/or building numbers
Planned and existing roads
Location of existing and planned utilities
Location of wells and septic systems
rroposed topography
North arrow
A plan legend
Clearing, Grading, Vegetative Stabilization  The sequence for installation and application of all E & S control measures  The sequence of grading and construction activities
The location of and construction details for all proposed E & S control
measures
Measures needed are:
Limits of disturbed areas
Extent of areas to be graded
All proposed structures
Disposal sites for cleared material
Location of stockpiled topsoil and subsoil
lemporary erosion protection for stockpiles
Areas to be vegetatively stabilized
Temporary erosion control protection of disturbed
TO THE TENTE OF DEFINATION VEGETATIVE COVER
ine sequence for final stabilization of disturbed and a
AMOUNT OF COPSOIL to be spread (depth in inches)
Seedbed preparation
Seeding mixture, rates, and seeding dates
Fertilizer and lime application rates
Mulch application rate
Mulch anchoring measures
Drainage System
Existing and planned drainage pattern
Size and location of culverts and storm savers
brainage calculations for review by town engineer
Stormwater management measures and construction details
oronnewater control measures (footing drains aurtains)
Planned water diversions and dams (DEP permit)
House Site Development
Sediment and erosion control measures for individual lot development

\* ...

\*1

Additional Comments